








**Project: PSD: Kamiak Elementary School****Date: June 27, 2019****Weather conditions:**

	Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
THU	6/27	67°/47°	0.1 in	0 in	 A shower or t-storm; cooler	75°/48°
FRI	6/28	67°/46°	0.1 in	0 in	 Partly sunny, a thunderstorm	76°/48°
SAT	6/29	72°/49°	0 in	0 in	 Partly sunny; delightful	76°/48°
SUN	6/30	77°/53°	0 in	0 in	 Partly sunny; beautiful	76°/48°
MON	7/1	77°/54°	0 in	0 in	 Periods of sun	77°/48°
TUE	7/2	76°/55°	0.2 in	0 in	 A shower and t-storm around	77°/48°
WED	7/3	77°/55°	0.16 in	0 in	 Times of clouds and sun	78°/48°

Discussion with: See Construction Progress Meeting minutes dated 6/27/19.**Construction Activities:**

1. The ADA parking slots need to be changed to align with the design documents.





2. It appears the fence contractor has finished the installation of the southwest chain link fence.



3. It appears the fence contractor has finished the backstop.





4. The contractor has replaced the portions of the sidewalk that were damaged and removed during construction. With the exception of one piece that was damaged but not removed. The arrow is pointing to a piece of sidewalk that has been cracked for months.

See below photo 11 concerning the arrow pointing to the asphalt path.



5. The contractor needs to install this gate.

The arrow is pointing to a diamond plate steel cover over the irrigation water meter. See photo 6 below





6. This is the Irrigation water meter cover. This is either temporary, or at the very least too high. In its current state it is a safety hazard inside the Kindergarten play area. I have notified the contractor.



7. The fence contractor has not yet finished the north vinyl fence.





8. It appears the hydroseeded grass area are growing well.



9. The contractor has installed the ADA ramp for both soft fall playground areas.





- 10. Contractor has received the building lettering and is currently installing.**



- 11. This asphalt repair was installed last season. It has been pulling away from the rest of the asphalt path since its installation. The contractor has been notified the fix needs to be fixed.**





12. This asphalt repair was installed last season. It has been pulling away from the rest of the asphalt path since its installation. The contractor has been notified the fix needs to be fixed.



13. The contractor has been notified this area needs to be trimmed out correctly. I am uncertain what the black is, but it does not appear to be sealed properly against weather intrusion.





- 14. The contractor has been notified months ago and again today this area needs to be trimmed out correctly. I am uncertain what the white material, it appears to maybe roof membrane. This does not appear to be sealed properly against weather intrusion.**



- 15. The contractor has been notified months ago and again today this area needs to be trimmed out correctly. It appears the silver is framing material. This does not appear to be sealed properly against weather intrusion.**





16. With the exception of the acute angle corner, arrow, it appears the FRP paneling has been installed at the main entrance stair well.



17. Although the contractor has accepted delivery of most of the aluminum angles to be installed at the window frames at the Breakout spaces. This was forgotten, I mentioned to contractor and was informed it is being made now and will be installed once it arrives on site. The blue tape denotes this issue is on the Punch List.





CONSTRUCTION SERVICES GROUP | NEWESD 101

4202 S Regal Street | Spokane, WA 99223
csg.esd112.org

18. The contractor is installing the tall cabinet in room 118J.



Deficiencies: Appears there is an ADA parking stripping mistake. Contractor needs to finish up inside the building and finish site work.

Dan Gordon
Project Manager



CONSTRUCTION SERVICES GROUP | NEWESD 101
4202 S Regal Street | Spokane, WA 99223
csg.esd112.org