

**Project: PSD: Kamiak Elementary School****Date: July 19, 2018****Weather conditions:**

Date	Hi/Lo	Precip	Snow	Forecast	Avg. HI / LO
Thu 7/19	85°/52°	0 IN	0 IN	Plenty of sun; nice	84°/51°
Fri 7/20	79°/47°	0 IN	0 IN	Plenty of sun; beautiful	84°/51°
Sat 7/21	79°/47°	0 IN	0 IN	Mostly sunny; beautiful	84°/51°
Sun 7/22	84°/51°	0 IN	0 IN	Plenty of sunshine; beautiful	85°/51°
Mon 7/23	89°/56°	0 IN	0 IN	Plenty of sunshine	85°/51°
Tue 7/24	92°/57°	0 IN	0 IN	Sunny; very warm	85°/51°
Wed 7/25	94°/58°	0 IN	0 IN	Mostly sunny; very warm	85°/51°

Discussion with: See Construction Progress Meeting dated 7/19/18.**Construction Activities:**

1. Appears Debco is installing a sewer branch line north of the school.

Per meeting with DebCo today, the school sewer line will be hooked up on Friday 7/20/18. It will be inspected the following Monday or Tuesday. Although the placement of this piping will cut off access for Walker on Friday, it will be back open on Monday.





2. It appears Debco has hooked up the Fire Line as well as domestic water to Kamiak. The line will be inspected Monday or Tuesday next week. I believe this is the east side of NW TerreView Drive.



3. It appears Debco has hooked up the Fire Line as well as domestic water to Kamiak. The line will be inspected Monday or Tuesday next week. This photo is the west side of NW Terre View Drive.





4. **Appears the electricians are setting the light standards in the east side of school.**



5. **Motley is at or very near subgrade at lower play field. There are still areas around upper playfield and between upper and lower play fields that need fill. There is still the area directly south of the school that needs to be built up. Appears we are about 2 weeks away from finishing the mass grading and borrow from developer's site.**





**6. Motley sheeps foot
compacting area between
upper and lower playfields.**



**7. Contractor installing soffit at
gymnasium.**





8. Contractor has infilled studs at high wall between Gymnasium and Multi-Purpose room.



9. Appears the contractor has the fire line ready for water.





- 10. Appears main entry area nearly ready to be closed up with wall finishes.**



- 11. Contractor has painted the Area A lower level Corridor. Also appears the locker bases have been placed.**





- 12. Appears contractor has applied joint compound in classrooms Area A upper level.**



- 13. Roofer has staged the metal roofing on the Library roof.**





14. Looking down main entry stair.



15. Contractor has staged wallboard for upper level.



Deficiencies: No issues noticed at this time.

Dan Gordon
Project Manager

