








**Project: PSD: Kamiak Elementary School****Date: September 13, 2018****Weather conditions:**

Date	Hi/Lo	Precip	Snow		Forecast	Avg. HI / LO
Thu 9/13	62°/40°	0.02 IN	0 IN		Partly sunny, a stray shower	75°/45°
Fri 9/14	72°/43°	0 IN	0 IN		Times of clouds and sun	75°/44°
Sat 9/15	70°/46°	0 IN	0 IN		Mostly cloudy	75°/44°
Sun 9/16	62°/40°	0 IN	0 IN		Partly sunny	74°/44°
Mon 9/17	65°/39°	0 IN	0 IN		Partial sunshine	74°/44°
Tue 9/18	68°/39°	0 IN	0 IN		Rather cloudy	73°/43°
Wed 9/19	67°/40°	0 IN	0 IN		A couple of showers possible	73°/43°

Discussion with: See Construction Progress Meeting dated 9/13/18.**Construction Activities:**

1. Appears Debco is preparing for asphalt path placement. This is scheduled for today.





2. **Appears Debco has placed gravel pads for the concrete pads that will hold transformer pads and where TV and electrical pedestals will be.**



3. **It was noticed that the contractor has not installed the concrete driveway approaches. These were scheduled to be installed when the ADA ramps were installed. Uncertain how the contractor will be placing asphalt path without the drive approaches placed.**





4. Contractor continues to place concrete sidewalk in front of school.



5. Contractor has placed the concrete walk west side of school.





6. Appears the contractor has placed the south portion of the concrete sidewalk southwest of the building. Landscaping contractor installing irrigation lines.



7. Appears the contractor is in the process of installing aluminum door systems.





8. **Electrical work continues. Contractor needs permanent power by October. It appears the contractor is working on wiring the Main Distribution Switchboard.**



9. **Appears the contractor has not yet covered the diffusers. Issue #7 on Commissioning Report.**





- 10. Appears the contractor has accepted delivery of the translucent panels.**



- 11. It appears the Landscaper is placing temp irrigation lines on side slopes. There is currently no heads on the sprinklers. The city has not yet installed the irrigation water meter.**





- 12. This photo is of the repair of the west end of the southern underdrain. This is PR 34 work.**



- 13. This photo is of the repair of the west end of the southern underdrain. This is PR 34 work.**





- 14. This photo is of the repair of the west end of the southern underdrain. This is PR 34 work.**



- 15. Appears contractor is working on installing check dams as shown on Sheet C3.01.**





- 16. Appears contractor preparing to place the riprap. This location also is specified in Addendum 2 to receive an outlet headwall and an outlet trash rack.**



Deficiencies: Covering the HVAC diffusers an ongoing issue not yet addressed.

It is an ongoing concern that the contractor has missed the contract date of 9/1/18 for seeding/sodding. Contractor stated The Landscaper will be utilizing a heavy duty tackifier to assist in side slope stabilization. Contractor stated at progress meeting today that the seeding is scheduled for 9/19/18.

Dan Gordon
Project Manager

