










## Observation Report

Dan Gordon, Senior Project Manager  
P: 509.323.2748 - F: 509.323.2758

**Project: PSD: Kamiak Elementary School**

**Date: January 4, 2018**

### Weather conditions:

Date	Hi/Lo	Precip	Snow	Forecast	Avg. HI / LO
Thu 1/4	35°/31°	0.08 IN	0 IN	 Rain and ice this afternoon	35°/24°
Fri 1/5	38°/33°	0.19 IN	0 IN	 A little afternoon rain	36°/24°
Sat 1/6	39°/31°	0.02 IN	0.2 IN	 Mostly cloudy, a bit of snow	36°/25°
Sun 1/7	37°/33°	0 IN	0 IN	 Mostly cloudy	36°/25°
Mon 1/8	41°/33°	0.16 IN	0 IN	 Mostly cloudy	36°/25°
Tue 1/9	42°/31°	0.04 IN	0.1 IN	 Cloudy	36°/25°
Wed 1/10	37°/29°	0.04 IN	0.3 IN	 Mainly cloudy	36°/25°

**Discussion with:** See Construction Progress Meeting Minutes Dated 1/4/18.

### Construction Activities:

1. Contractor continues to erect structural steel.





*Specialists in School Buildings*

**2. Appears contractor has taken delivery of Stairs as well as steel decking.**



**3. Appears progress on CMU walls with the exception of wall along grid line "T" has stalled. Mason working on grid line "T" because the structural steel attaches to this wall. See below.**







*Specialists in School Buildings*

**4. Appears contractor is progressing on the CMU wall along grid line "T". Appears wall is tented and is being heated as required to prevent freezing.**



**5. Another view of structure being erected. View is looking south.**



**Deficiencies:** None noticed at this time.

**Dan Gordon**  
Senior Project Manager

