

**Project: PSD: Kamiak Elementary School****Date: October 25, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow		Forecast	Avg. HI / LO
Thu 10/25	60°/46°	0.08 IN	0 IN		Some sun, then turning cloudy	55°/35°
Fri 10/26	60°/43°	0.15 IN	0 IN		Mostly cloudy, spotty showers	55°/34°
Sat 10/27	60°/45°	0 IN	0 IN		Intervals of clouds and sun	54°/34°
Sun 10/28	54°/39°	0.03 IN	0 IN		A touch of afternoon rain	54°/34°
Mon 10/29	50°/37°	0.04 IN	0 IN		Rain and drizzle possible	53°/34°
Tue 10/30	51°/37°	0.11 IN	0 IN		Clouds and sun	53°/34°
Wed 10/31	54°/39°	0.14 IN	0 IN		A couple of showers possible	52°/34°

Discussion with: See Construction Progress Meeting dated 10/25/18.**Construction Activities:**

1. It appears the contractor has removed the rock from the temp. access road.





2. Contractor is placing north curbs at the north lot. If the weather holds out the contractor plans on placing asphalt the week of 11/5/18.



3. It appears the contractor is preparing subgrade for light duty asphalt placement at the same time as the north parking lot.





- 4. Contractor has gotten most if not all the mow strips in place now.**



- 5. Contractor is finishing installation of irrigation west of the south play area.**





6. It appears the contractor continues to clean masonry.



7. The contractor has not yet formed or placed the stairs between the Vestibule 129 and the hard surfaced play area.





8. It appears the installer of the fence or mow strip has disrupted the hydroseed slope. I will keep an eye on it in the spring to see if grass sprouts through the dirt.



9. It appears the installer of the fence or mow strip has disrupted the hydroseed slope. I will keep an eye on it in the spring to see if grass sprouts through the dirt.





- 10. Contractor has placed the steps at the Stage exterior door. There may be a question from the contractor concerning the guard railing on this stair.**



- 11. Contractor working on preparing north parking lot. Placing curbing.**





- 12. It appears the CMU in the Gym has been primed (block filler) and the structure painting is in progress.**



- 13. It appears the contractor is in the process of priming (block filler) in the Multi-Purpose Room.**





- 14. It appears the contractor is in the process of priming (block filler) in the Stage.**



- 15. Contractor has begun installation of floor tile in toilet rooms 150 and 152.**





- 16. It appears the painter has primed the Main Entry area.**



- 17. Installation of interior aluminum frames and glazing is underway.**





18. Lower level: Casework installation continues.



19. Contractor has accepted delivery of site lighting poles and fixtures.





- 20. There are a number of site lighting poles and fixtures have been erected.**



Deficiencies: Covering the HVAC diffusers an ongoing issue not yet addressed.

Dan Gordon
Project Manager

