








**Project: PSD: Kamiak Elementary School****Date: November 8, 2018****Weather conditions:**

| Date      | Hi/Low  | Precip  | Snow | Forecast   | Avg. HI / LO |
|-----------|---------|---------|------|--|--------------|
| Thu 11/8  | 45°/28° | 0 IN    | 0 IN |  Plenty of sunshine         | 48°/33°      |
| Fri 11/9  | 44°/28° | 0.02 IN | 0 IN |  A passing afternoon shower | 47°/32°      |
| Sat 11/10 | 44°/25° | 0 IN    | 0 IN |  Sunshine and patchy clouds | 47°/32°      |
| Sun 11/11 | 43°/25° | 0 IN    | 0 IN |  Mostly sunny               | 46°/32°      |
| Mon 11/12 | 45°/29° | 0 IN    | 0 IN |  Plenty of sunshine         | 46°/32°      |
| Tue 11/13 | 48°/33° | 0 IN    | 0 IN |  Times of clouds and sun   | 45°/32°      |
| Wed 11/14 | 48°/33° | 0 IN    | 0 IN |  Mostly cloudy            | 45°/31°      |

**Discussion with:** See Construction Progress Meeting dated 11/8/18.**Construction Activities:**

1. It appears the earthwork contractor has begun removing the temp road and the “hump”.





2. The contractor said this material will be removed tomorrow morning while dirt is frozen so that the earthwork contractor can finish grading the area north of Kamiak property.



3. Asphalt placement did not happen when earlier scheduled due to weather. Contractor expects to pave next week.







4. Contractor stated the landscaping contractor has finished for the season. He has blown out the irrigation system, which was watched by the District.



5. It appears the contractor has placed the steps on the west side of the building. It is covered to retain heat over night.





6. As mentioned previously the contractor has elected to heat the gym with temporary electric heater. There are temporary gas heaters heating the rest of the building.



7. The earthwork contractor has begun shaping the north swale/pond north of the north parking lot.







8. It appears the contractor has finished painting the CMU in the Gymnasium as well as the Multi-Purpose room. The wall board appears to be finished in both areas so that painting will soon be happening.



9. Contractor has tapped off the painted CMU walls so the ductwork can be painted.





- 10. This is the MDF room 134A. It appears the contractor has painted the room and installed the door. Contractor needs to clean the room and install the hardware to the District can secure the room and install the IT equipment in a dust free room.**



- 11. Contractor appears to have installed the storefront framing inside the Main Entry.**





- 12. Contractor is in the process of installing interior doors throughout the building.**



- 13. Contractor is in the process of installing interior doors throughout the building. This is looking south in the Admin suite.**







- 14. Most if not all the rooms in Admin have casework staged in the room it is to be installed in.**



- 15. There are a number of classrooms that have casework staged in the room it is to be installed in on the lower level.**







- 16. Contractor has installed 1 of 2 sinks in lower level gang bathroom.**



- 17. Doors have been staged near opening it will be hung in on the upper floor.**





- 18. The last of the ceramic tile has been installed. Still need to grout.**



**Deficiencies:** Covering the HVAC diffusers an ongoing issue not yet addressed. The tall storefront at breakout spaces has not yet been sealed on the inside between floors. Both these issues are addressed in the commissioning issues log.

**Dan Gordon**  
**Project Manager**

