



## Observation Report

Dan Gordon, Senior Project Manager  
P: 509.323.2748 - F: 509.323.2758

**Project: PSD: Kamiak Elementary School**

**Date: February 1, 2018**

### Weather conditions:

Date	Hi/Lo	Precip	Snow		Forecast	Avg. HI / LO
Thu 2/1	44°/37°	0.49 IN	0 IN		A shower late this afternoon	39°/27°
Fri 2/2	50°/40°	0.12 IN	0 IN		Occasional rain and drizzle	39°/27°
Sat 2/3	50°/44°	0.1 IN	0 IN		Cloudy, a little rain; breezy	39°/27°
Sun 2/4	54°/45°	0.1 IN	0 IN		Cloudy, a little rain; breezy	39°/27°
Mon 2/5	51°/42°	0.04 IN	0 IN		Spotty morning showers	39°/27°
Tue 2/6	53°/44°	0.12 IN	0 IN		Cloudy and breezy; p.m. rain	39°/27°
Wed 2/7	57°/42°	0 IN	0 IN		Clouds giving way to some sun	40°/27°

**Discussion with:** See Construction Progress Meeting Minutes Dated 2/1/18.

### Construction Activities:

1. Masons continue laying up CMU walls along grid line "T" as well as Stage.





**2. Masons continue on laying up CMU the Kitchen walls.**



**3. Appears structure is erected in Area A and columns for Area B are up. This photo also shows progress of lower floor exterior wall framing on east side of building.**





**4. Photo looking northwesterly:  
Many of the steel columns have  
been placed.**



**5. The contractor has placed the  
vapor barrier and is in the  
process of installing the slab  
reinforcing. Contractor has slab  
placement from Grid line “A”  
to “M” scheduled for February  
6<sup>th</sup> and 7<sup>th</sup>. Note that second  
floor metal deck is also in place  
from Grid line “A” to “M”.**





**6. Looking north at the south end of the building: Appears the roof decking on the east side of Area A is in place for the most part and the west side roof decking has been staged on the trusses.**



**7. Appears the contractor has staged the cement board on the mezzanine. Framing of the east wall of the mezzanine is underway.**



**Deficiencies:** None noticed at this time.

**Dan Gordon**  
Senior Project Manager

