



Observation Report

Dan Gordon, Senior Project Manager
P: 509.323.2748 - F: 509.323.2758

Project: PSD: Kamiak Elementary School

Date: March 1, 2018

Weather conditions:

Date	Hi/Low	Precip	Snow		Forecast	Avg. HI / LO
Thu 3/1	41°/32°	0.11 IN	0.2 IN		Showers of rain and snow	45°/29°
Fri 3/2	39°/25°	0.03 IN	0.3 IN		Cloudy, snow showers; cold	45°/29°
Sat 3/3	40°/26°	0 IN	0 IN		Mostly cloudy and cold	45°/29°
Sun 3/4	38°/26°	0.03 IN	0.2 IN		Mostly cloudy, snow showers	46°/29°
Mon 3/5	39°/25°	0 IN	0 IN		Chilly with sun and clouds	46°/30°
Tue 3/6	42°/28°	0 IN	0 IN		Chilly with periods of sun	46°/30°
Wed 3/7	41°/33°	0 IN	0 IN		Cloudy and chilly	47°/30°

Discussion with: See Construction Progress Meeting dated 3/1/18.

Construction Activities:

1. Appears the contractor is nearly complete erecting structural steel between Grid lines M and T. Currently placing roof decking. Still have some trusses to install as well as at Gymnasium and Kitchen.





2. Contractor continues framing interior walls.



3. Appears the contractor has begun installing vapor barrier and rigid insulation on the west exterior wall.





4. Appears the contractor continues to install fire sprinkler water lines.



5. Contractor has installed plastic in an effort to stop the wind through the Mezzanine. Also appears the contractor has tapped many of the joints in the wallboard. Although there is no sign of water damage, I am somewhat concerned with a weather event causing wallboard to get wet. I will keep an eye on it.



Deficiencies: None noticed at this time.

Dan Gordon
Senior Project Manager

