








**Project: PSD: Kamiak Elementary School****Date: March 15, 2018****Weather conditions:**

Date	Hi/Lo	Precip	Snow	Forecast	Avg. HI / LO
Thu 3/15	46°/33°	0.01 IN	0 IN	 Variable cloudiness	49°/32°
Fri 3/16	52°/34°	0 IN	0 IN	 Mostly cloudy	49°/32°
Sat 3/17	44°/34°	0.05 IN	0 IN	 Cooler; an afternoon shower	50°/32°
Sun 3/18	46°/33°	0 IN	0 IN	 Mostly cloudy	50°/32°
Mon 3/19	48°/33°	0 IN	0 IN	 Mostly cloudy	50°/32°
Tue 3/20	50°/34°	0 IN	0 IN	 Times of clouds and sun	50°/33°
Wed 3/21	55°/39°	0.04 IN	0 IN	 Turning cloudy	51°/33°

Discussion with: See Construction Progress Meeting dated 3/1/18.**Construction Activities:**

1. Overall photo of Kamiak Elementary School – Looking southwest.
NOTE: the contractor is working on placement of the first of two huge trusses in the gymnasium.





2. Looking north along the west exterior wall of the classroom wing.



3. Looking south at the east exterior wall of classroom wing.





4. Contractor appears to be making fast progress on the gymnasium exterior walls.



5. Contractor clearing out Area B in preparation of the installation of vapor barrier as well as reinforcing for next concrete pour. NOTE: The stairway at the right of the photo, the stair treads have been poured.





6. It appears the contractor is nearly complete with interior wall framing in Area A lower floor.



7. It appears the contractor is nearly complete with interior wall framing in Area A lower floor. Although hard to see in this photo installation of the fire sprinkler piping continues.





8. **Appears the contractor has installed the toilet and sink carriers in Restrooms 111A and 115A Area A lower floor.**



9. **Appears the contractor has installed the toilet and sink carriers in Restrooms 114 and 116 Area A lower floor.**





- 10. Looking south Area A upper floor. Appears wall framing has begun.**



- 11. Looking south Area A upper floor. Appears wall framing has begun.**





- 12. Looking west from upper floor Area B onto Library roof. Contractor has installed ice and water shield in an effort to keep Epic Deck factory installed insulation dry per discussion as pervious Construction Progress Meeting.**



- 13. Mezzanine level, looking north. Appears the contractor has installed fire sprinkler lines, large ductwork as well as racking pipe.**





14. Mezzanine level, it appears contractor has placed all the fan coils in the mezzanine next to their formed housekeeping pads. Contractor has scheduled pouring concrete for the pads tomorrow.



15. Appears the housekeeping pad has been placed and the HRU-1 has been set near the north end of the mezzanine.



Deficiencies: None noticed at this time.

Dan Gordon
Senior Project Manager

