

**Project: PSD: Kamiak Elementary School****Date: March 22, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
Thu 3/22	52°/30°	0.28 IN	0 IN	Breezy with rain and drizzle	51°/33°
Fri 3/23	47°/33°	0.09 IN	0 IN	An afternoon shower or two	51°/33°
Sat 3/24	43°/28°	0 IN	0 IN	Mostly cloudy	51°/33°
Sun 3/25	45°/29°	0 IN	0 IN	Partly sunny and chilly	52°/33°
Mon 3/26	44°/31°	0 IN	0 IN	Chilly with periods of sun	52°/34°
Tue 3/27	48°/35°	0 IN	0 IN	Intervals of clouds and sun	52°/34°
Wed 3/28	55°/37°	0 IN	0 IN	A couple of showers possible	52°/34°

**Discussion with:** See Construction Progress Meeting dated 3/22/18.**Construction Activities:**

1. Structural Steel erectors continue installing steel over gymnasium.





2. **Appears the contractor is continuing to install vapor barrier and rigid insulation on classroom wing exterior walls.**



3. **It appears the masons are nearing topping off the gymnasium CMU exterior walls.**





4. **Photo looking up at trusses in gymnasium.**



5. **Contractor installing the floor decking for the Mechanical Mezzanine above the kitchen.**





6. **Construction crewmember extending kitchen truss as per RFI 103 Structural Engineer approved response.**



7. **It appears contractor has installed much of the roof decking in area B.**





8. Contractor has installed the main entrance structural steel.



9. Contractor has placed concrete in Area B ground floor.





- 10. Contractor has begun installing hollow metal door frames in Area A.**



- 11. The contractor has staged wallboard in a number of rooms in Area A ground floor.**





- 12. Interior wall framing in Area A second floor has begun.**



- 13. Contractor appears to be placing reinforcing in Area B second floor.**





- 14. Contractor has placed concrete housekeeping pads for Fan Coil Units in mezzanine in Area A.**



- 15. Contractor has placed concrete for housekeeping pad for Heat Recovery Unit (HRU-2)**





**16. Plumber is beginning to take delivery of shop-fabricated/soldered water lines.**



**Deficiencies:** None noticed at this time.

**Dan Gordon**  
Senior Project Manager

