








**Project: PSD: Kamiak Elementary School****Date: March 29, 2018****Weather conditions:**

Date	Hi/Lo	Precip	Snow	Forecast	Avg. HI / LO
Thu 3/29	51°/40°	0 IN	0 IN	 Mostly cloudy	52°/34°
Fri 3/30	56°/40°	0 IN	0 IN	 Partly sunny and breezy	53°/34°
Sat 3/31	54°/39°	0 IN	0 IN	 Partly sunny	53°/34°
Sun 4/1	55°/38°	0.05 IN	0 IN	 Rather cloudy and breezy	53°/34°
Mon 4/2	52°/38°	0.17 IN	0 IN	 Rather cloudy with a shower	53°/34°
Tue 4/3	53°/41°	0.05 IN	0 IN	 A couple of showers possible	54°/34°
Wed 4/4	56°/44°	0 IN	0 IN	 Some sun, then clouds	54°/34°

Discussion with: See Construction Progress Meeting dated 3/29/18**Construction Activities:**

1. It appears the gymnasium CMU walls have been topped off. The area between the top of the CMU wall at the Gym and the Roof will be translucent panels.





2. The prefabricated steel stairs that go between the Kitchen and the Mechanical Mezzanine above.



3. Photo looking up thru acoustical roof decking panels.





4. The floor decking for the Mechanical Mezzanine above the Kitchen has been placed.



5. The East exterior wall framing of lower floor of Area B is under way.





6. **Lower level Area A:**
Contractor has installed racking and continues to install fire lines as well as domestic water lines.



7. **Lower level Area A:**
Contractor installing ductwork and drain lines for upper floor.





8. **Lower level Area A:**
Contractor installing
ductwork.
Note: contractor is
sealing the ends of open
ductwork to keep dust
and debris out.



9. **Lower level Area A:**
Contractor continues to
install fire lines as well
as domestic water lines.





- 10. It appears the upper level Area B is ready to pour.**



- 11. Area B Mezzanine:**
Appears although not all, much of the cement board flooring is installed.
Note: the cut out areas are where the concrete housekeeping pads will be formed and placed for Fan Coil Units.



Deficiencies: None noticed at this time.

Dan Gordon
Senior Project Manager

