








**Project: PSD: Kamiak Elementary School****Date: April 18, 2019****Weather conditions:**

	Date	Hi/Lo	Precip	Snow	Forecast	Avg. HI / LO
THU	4/18	68°/52°	0 in	0 in	 Intervals of clouds and sun	57°/36°
FRI	4/19	60°/39°	0.35 in	0 in	 Showers, mainly late; cooler	57°/36°
SAT	4/20	59°/37°	0 in	0 in	 Times of clouds and sun	58°/36°
SUN	4/21	62°/42°	0 in	0 in	 Sunshine and some clouds	58°/36°
MON	4/22	62°/44°	0 in	0 in	 Times of clouds and sun	58°/36°
TUE	4/23	65°/47°	0 in	0 in	 A couple of showers possible	58°/36°
WED	4/24	65°/43°	0.02 in	0 in	 A couple of showers possible	59°/37°

Discussion with: See Construction Progress Meeting minutes dated 4/18/19**Construction Activities:**

1. It appears the contractor is cleaning out parking lots.





2. It appears the contractor is cleaning out parking lots.



3. Contractor has cut concrete and will dig holes for gate installation.





4. Holes dug for removable bollard receivers.



5. Holes are dug for basketball backboard poles.





6. Installation of playground equipment underway.



7. Main entry flooring and wall finishes on hold waiting materials.





8. **Corner guards have been installed. Appears to be a piece of chair railing missing.**



9. **Wall finish and chair rail missing.**





- 10. Contractor has taken delivery of the new door for the kitchen bathroom. I did not see the frame.**



- 11. Contractor waiting for the rest of the window sills.**





- 12. Contractor has painted the floor in the mezzanine.**



- 13. This window in Restroom 152 appears to have lost its seal. There is moisture between the panes of glass.**



Deficiencies: None noticed at this time. Any challenges in this report can easily be a part of the Punch List if the Contractor hasn't addressed the issue beforehand.

**Dan Gordon
Project Manager**

