








**Project: PSD: Kamiak Elementary School****Date: April 19, 2018****Weather conditions:**

Date	Hi/Lo	Precip	Snow	Forecast	Avg. HI / LO
Thu 4/19	60°/37°	0 IN	0 IN	 Mostly sunny	57°/36°
Fri 4/20	61°/45°	0 IN	0 IN	 Partly sunny	58°/36°
Sat 4/21	54°/34°	0 IN	0 IN	 Breezy with some sun	58°/36°
Sun 4/22	54°/34°	0 IN	0 IN	 Times of clouds and sun	58°/36°
Mon 4/23	61°/40°	0 IN	0 IN	 Plenty of sunshine	58°/36°
Tue 4/24	66°/42°	0 IN	0 IN	 Partly sunny and pleasant	59°/37°
Wed 4/25	67°/44°	0 IN	0 IN	 Partly sunny	59°/37°

Discussion with: See Construction Progress Meeting dated 4/12/18**Construction Activities:**

1. East wall of Gymnasium.





2. **Looking south along the west exterior wall.**
Note: Lower floor area where there is no wall is the Library storefront window wall.



3. **Looking north along the west exterior wall.**
Note: Lower floor area where there is no wall is the Library storefront window wall.





4. **Looking north toward main entrance. Roofs dried in.**



5. **Contractor has replaced cracked pour backs identified earlier on the east side of the building.**





6. **Masons have begun laying up brick veneer on the south end of east exterior wall.**



7. **Masons have begun laying up brick veneer.**





8. **Appears contractor has Air Handling Units AHUs 1, 2 and 3 have been placed in mezzanine above Kitchen. Also note near the back wall the stair to the roof has been installed.**



9. **Contractor continues to rough in electrical and install cans for electrical panels.**





- 10. Rough in of fire piping, water piping, electrical conduits, fire alarm conduits and ductwork continues.**



- 11. Contractor has accepted delivery of electrical equipment.**





- 12. Appears the contractor is setting one of two boilers.**



- 13. Contractor has accepted delivery of water pumps.**





- 14. Upper floor interior wall framing nearly complete.**



- 15. Contractor has installed the window frames on the east side of the building in Area A.**



Deficiencies: No other issues noticed at this time.

Dan Gordon
Senior Project Manager

