

**Project: PSD: Kamiak Elementary School****Date: April 26, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow		Forecast	Avg. HI / LO
Wed 4/25	71°/44°	0 IN	0 IN		Mostly sunny, nice and warm	59°/37°
Thu 4/26	75°/48°	0 IN	0 IN		Mostly sunny and very warm	60°/37°
Fri 4/27	81°/47°	0 IN	0 IN		Warm with periods of sun	60°/37°
Sat 4/28	59°/43°	0.16 IN	0 IN		Rather cloudy and cooler	60°/37°
Sun 4/29	52°/40°	0.61 IN	0 IN		Cloudy, a little rain; cooler	60°/38°
Mon 4/30	52°/39°	0.24 IN	0 IN		Cloudy with times of rain	61°/38°
Tue 5/1	58°/40°	0 IN	0 IN		Continued cloudy	61°/38°
Wed 5/2	63°/41°	0 IN	0 IN		Partly sunny	61°/38°

**Discussion with:** See Construction Progress Meeting dated 4/26/18**Construction Activities:**

1. Earthwork contractor has begun installing underground piping on the west side of the building.





2. **Earthwork contractor has begun installing underground piping on the west side of the building.**



3. **Contractor has backfilled the underslab utilities and built up the backfill in preparation of slab and steps placement Stage area.**







4. **Water and fire sprinkler piping installation continues.**



5. **Appears the shower has been set in place in Restroom 121C.**





6. Appears the contractor is installing classroom window frames Area A on the west side of the building.



7. Contractor continues to install upper wall wallboard.







8. The glazing has been installed in the Classroom Windows in Area A east side of building.



9. Brick veneer placement continues on the west elevation of Area Z.



**Deficiencies:** No issues noticed at this time.

**Dan Gordon**  
Senior Project Manager

