

**Project: PSD: Kamiak Elementary School****Date: May 17, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
Thu 5/17	67°/49°	0.12 IN	0 IN	Cloudy	66°/42°
Fri 5/18	60°/47°	0.16 IN	0 IN	Mainly cloudy, a few showers	66°/42°
Sat 5/19	65°/46°	0 IN	0 IN	Partly sunny; warmer	66°/43°
Sun 5/20	75°/50°	0 IN	0 IN	Partly sunny	66°/43°
Mon 5/21	70°/50°	0.04 IN	0 IN	A thunderstorm in spots	66°/43°
Tue 5/22	76°/54°	0 IN	0 IN	Partly sunny	67°/43°
Wed 5/23	81°/57°	0 IN	0 IN	A couple of showers possible	67°/44°

**Discussion with:** See Construction Progress Meeting dated 5/17/18**Construction Activities:**

1. Earthwork contractor has ripped a portion of the borrow site in an effort to dry it out.





2. Earthwork contractor has ripped a portion of the lower playfield and all of the upper playfield in an effort to dry them out.



3. Contractor in the process of installing Library storefront window wall.







- 4. Area A: Brick veneer on the east elevation appears to be complete. Open area in the wall center of photo will be floor to ceiling storefront window wall.**



- 5. Area A: Contractor is laying blue glazed CMU wall.**





- 6. Appears electrical main equipment has been placed.**



- 7. This is one of four Kindergarten classroom bathrooms. It appears the toilet carriers are installed too high.**







**8. Wallboard installation  
continues lower floor Area A.**



**9. Wallboard installation  
continues lower floor Area A.**





10. Contractor in the process of installing Library storefront window wall.



11. Contractor has extended through floor ductwork up into the upper floor.



**Deficiencies:** Kindergarten classroom toilet carriers installed at adult ADA height. They need to be lowered.

**Dan Gordon**  
Project Manager

