








**Project: PSD: Kamiak Elementary School****Date: May 16, 2019****Weather conditions:**

	Date	Hi/Lo	Precip	Snow		Forecast	Avg. HI / LO
THU	5/16	66°/43°	1.18 in	0 in		Showers and a heavier t-storm	65°/42°
FRI	5/17	54°/40°	0.31 in	0 in		Periods of rain; breezy	66°/42°
SAT	5/18	64°/42°	0.05 in	0 in		Rather cloudy	66°/42°
SUN	5/19	66°/42°	0.18 in	0 in		Cloudy	66°/43°
MON	5/20	63°/43°	0.21 in	0 in		Cloudy, a passing shower	66°/43°
TUE	5/21	56°/42°	0.36 in	0 in		Occasional rain; cooler	66°/43°
WED	5/22	59°/43°	0.1 in	0 in		A couple of showers possible	67°/43°

**Discussion with:** See Construction Progress Meeting minutes dated 5/16/19.**Construction Activities:****1. North parking lot:****Landscaper is planting plants and trees.****Note line of trees in the background to the right. These are simply staged there and will be planted around the fence line.**



2. **More plants some area planted some staged for planting elsewhere. North of the gymnasium.**



3. **It appears the contractor has cracked another piece of sidewalk since they removed a few pieces because of earlier cracks.**







4. There appears to be no headway made at south fence line or the ADA ramp. Also although difficult to see the tan vinyl fence has not yet been repaired.



5. Landscaper is working on plantings and lawn areas. Arrow is pointing to a stretch of area near entry to the building where plants have been planted.





- 6. A crack in the sidewalk.**  
This has been here since before winter. Contractor needs to fix this with other locations where they cracked the sidewalk. See Photo 4.



- 7. Contractor installing flooring at elevator entrance area.**







8. Contractor in in the process of installing the carpet in Library that was changed.



9. Contractor has installed the majority of the room signage. The installation of the blank back panel for locations where signage is installed on glazing has not been installed.





- 10. Carpet has been placed in elevator car.**



- 11. Painter has begun painting safety railing.**



**Deficiencies: None noticed at this time. Contractor needs to finish up inside the building and finish site work.**

**Dan Gordon**  
**Project Manager**

