








**Project: PSD: Kamiak Elementary School****Date: May 3, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow		Forecast	Avg. HI / LO
Thu 5/3	72°/50°	0 IN	0 IN		Partly sunny and pleasant	62°/38°
Fri 5/4	72°/48°	0 IN	0 IN		Partly sunny, nice and warm	62°/39°
Sat 5/5	71°/51°	0 IN	0 IN		Nice with periods of sun	62°/39°
Sun 5/6	74°/51°	0 IN	0 IN		Warm with clouds and sun	62°/39°
Mon 5/7	73°/51°	0 IN	0 IN		Warm with clouds and sun	63°/40°
Tue 5/8	77°/49°	0 IN	0 IN		Pleasant with clouds and sun	63°/40°
Wed 5/9	75°/49°	0.45 IN	0 IN		Rain and drizzle possible	63°/40°

**Discussion with:** See Construction Progress Meeting dated 5/3/18**Construction Activities:**

1. View looking south.





2. Contractor installing the low wall that will be below translucent panels.



3. Contractor is installing carriers in Restrooms 150 and 152.







4. Ductwork installation continues. This ductwork is in the Library.



5. Appears the contractor has placed one lower section of curtain wall in Breakout space. It does not appear to be installed but simply staged to see how the brick to frame condition will look.





6. **Appears the contractor has installed the hand railing between the second floor and Mezzanine at the south end of the Mezzanine.**



7. **Appears the contractor has installed the hand railing between the second floor and Mezzanine at the north end of the Mezzanine.**







**8. Contractor framing  
Area B upper floor.**



**9. Contractor framing  
Area B upper floor.**





- 10. Contractor continues laying brick veneer at the south end of the building.**



- 11. Contractor continues laying brick veneer at the east elevation of the building.**







- 12. Contractor is installing water mains on the east side of the building. Has completed the storm piping on east side of building.**



- 13. Contractor has completed the storm piping on west side of building. Contractor has also stripped off the erosion control straw in an effort to dry out the area quicker.**





- 14. Appears contractor has installed classroom aluminum window frames and is now installing glass on the west side of Area A.**



- 15. Appears the contractor has begun stripping the erosion control straw from the lower play field.**







- 16. Appears the contractor has begun stripping the erosion control straw from the upper play field.**



**Deficiencies:** No issues noticed at this time.

**Dan Gordon**  
Senior Project Manager

