

**Project: PSD: Kamiak Elementary School****Date: May 31, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
Thu 5/31	59°/43°	0.12 IN	0 IN	 Rather cloudy, a few showers	68°/45°
Fri 6/1	64°/45°	0 IN	0 IN	 Abundant sunshine	68°/45°
Sat 6/2	71°/49°	0 IN	0 IN	 Mostly sunny; pleasant	68°/45°
Sun 6/3	75°/43°	0.16 IN	0 IN	 Partly sunny; pleasant	69°/45°
Mon 6/4	61°/41°	0 IN	0 IN	 Partly sunny; cooler	69°/45°
Tue 6/5	62°/42°	0 IN	0 IN	 Clouds and sunshine	69°/46°
Wed 6/6	69°/49°	0 IN	0 IN	 A couple of showers possible	69°/46°

Discussion with: See Construction Progress Meeting dated 5/31/18**Construction Activities:**

1. It appears the developers (Mader) earthwork contractor (Debco) is remobilizing equipment reading to resume work on NW Terre View Drive.





- 2. Motley the Walker**
Construction earthwork contractor has begun moving dirt from the borrow area east of what will be NW Terre View Drive.



- 3. Motley the Walker**
Construction earthwork contractor has begun moving dirt from the borrow area east of what will be NW Terre View Drive.
Note the contractor is taking material from the top of slope which is reducing the slope of what will be NW Canyon View.





- 4. Motley is depositing material to play areas west of the Kamiak Elementary building. And compacting with a sheeps foot roller.**



- 5. Motley is depositing material to play areas west of the Kamiak Elementary building.**
Although hard to see in this photo, the person in the green safety jacket is an inspector from GPI, our special inspector. He is testing for proper compaction of material after it is rolled.





- 6. Masons appear to be staging materials and setting scaffolding to begin laying brick veneer on the west elevation of the building. Beginning at the north end of the classroom wing working south.**



- 7. Brick veneer is complete on the east elevation of the classroom wing. Contractor is now framing for roof fascia.**





8. Contractor is working on the north side of the main entrance. Once complete with the east elevation they will move to the west elevation.



9. The window installer has installed the glazing in the window wall of the Library.





- 10. Contractor has begun taping the wallboard. Working from south end of the building to the north ion the lower floor.**



- 11. Window installer has begun installing the operable windows in the classroom wing.**





12. Framers continue framing ceiling soffits.



13. Ductwork installation as well as MEP rough in continues.





- 14. Framing at the upper floor continues. This is a photo of the upper floor gang bathroom.**



- 15. Contractor has formed the steps at the front of the Stage as well as the ramp to the south of the Stage.**



Deficiencies: No issues noticed at this time.

Dan Gordon
Project Manager

