








**Project: PSD: Kamiak Elementary School****Date: June 14, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
Thu 6/14	67°/43°	0 IN	0 IN	 Times of clouds and sun	71°/46°
Fri 6/15	72°/48°	0 IN	0 IN	 Periods of sun; pleasant	71°/46°
Sat 6/16	62°/49°	0.08 IN	0 IN	 A couple of showers; cooler	71°/46°
Sun 6/17	73°/53°	0 IN	0 IN	 Intervals of clouds and sun	72°/47°
Mon 6/18	78°/57°	0.04 IN	0 IN	 A thunderstorm in spots	72°/47°
Tue 6/19	81°/57°	0 IN	0 IN	 Partial sunshine	72°/47°
Wed 6/20	85°/60°	0.04 IN	0 IN	 Mainly cloudy; very warm	73°/47°

**Discussion with:** See Construction Progress Meeting dated 6/14/18.**Construction Activities:**

1. It appears the developers (Maders) contractor Debco is back on site installing what appears to be sewer line that will be under NW Terre View Drive.





- 2. Walker earthwork contractor Motley continues to move dirt from borrow site. It appears they are rough cutting in the first 4 building terraces. This is part of the District/Mader agreement.**



- 3. Motley continues to build the lower playfield up. We have approximately 14-15 feet of lift left to go. It appears the upper field is very close to final subgrade.**







- 4. Motley continues to build the lower playfield up. We have approximately 14-15 feet of lift left to go.**



- 5. Contractor continues to frame for soffits around the building roof overhang.**





6. West side of building it appears the contractor has about topped off CMU and brick veneer north of the library.



7. Appears the contractor is setting scaffolding as well as starting laying brick veneer south of the Library.







- 8. Contractor has begun wall board installation in Area B on the lower floor.**



- 9. Contractor continues taping the wallboard in Area A lower floor.**





**10. It appears the contractor has framed the elevator shaft.**



**11. Area A lower floor gang restrooms have been taped.**





- 12. Electrician appears to have installed electrical in Library ceiling, concealing as much of the conduit as possible as agreed to with the Architect.**



**Deficiencies:** No issues noticed at this time.

**Dan Gordon**  
Project Manager

