








**Project: PSD: Kamiak Elementary School****Date: June 28, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
Thu 6/28	70°/51°	0 IN	0 IN	 Periods of sun; not as warm	76°/48°
Fri 6/29	71°/51°	0 IN	0 IN	 Partly sunny	76°/48°
Sat 6/30	75°/52°	0 IN	0 IN	 Partly sunny; nice	76°/48°
Sun 7/1	74°/49°	0 IN	0 IN	 Partly sunny; comfortable	77°/48°
Mon 7/2	69°/46°	0 IN	0 IN	 Partly sunny; pleasant	77°/48°
Tue 7/3	67°/45°	0 IN	0 IN	 Mostly sunny	78°/48°
Wed 7/4	73°/50°	0 IN	0 IN	 Times of clouds and sun	78°/49°

Discussion with: See Construction Progress Meeting dated 6/28/18.**Construction Activities:**

1. This is Administrative Conference Room 118G. Appears contractor has finished taping wallboard and has applied primer.





2. This is Reception Room 118 looking at what will be aluminum storefront window to the left and the Reception entry to the right. Appears contractor has finished taping wallboard and has applied primer.



3. This is Reception Room 118 to the right of the photo is looking down Corridor 118A.





- 4. Area B lower level sound batt insulation installation under way.**



- 5. Although difficult to see the tracks for the Gymnasium/Multi-Purpose folding partition wall as well as the Multi/Purpose/Stage folding partition wall have been installed.**





- 6. Area A lower level: It appears the wallboard has all been installed with the exception of at the hallway soffits and above the lockers.**



- 7. Appears the roofers have loaded the roof with metal roofing.**





- 8. Appears portions of Area A walls have been prime painted.**



- 9. Area A upper floor some rooms are wall boarded.**





- 10. Area A upper floor southern area some rooms are wall boarded and ductwork installed. Sound batt insulation installation underway.**



- 11. Area B upper level. It appears much of the wall framing has been completed. Appears much of the fire sprinkler piping has also been installed.**





- 12. Area B upper level Gang restrooms 239 and 241 toilet carriers are staged but not yet set.**



- 13. Appears the contractor has day lighted utility pipe.**





- 14. Appears the contractor has installed the box where the transformer pad will be placed.**



- 15. Mader continues placement of dirt at southern (lower) playfield. We have approximately 9 feet to go to get to proper subgrade elevation.**





16. It appears Debco has begun placement Man Holes in what will be Terre View Drive.



17. It appears Debco has begun placement Man Holes in what will be Terre View Drive.



Deficiencies: No issues noticed at this time.

Dan Gordon
Project Manager

