








**Project: PSD: Kamiak Elementary School****Date: August 23, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
Thu 8/23	84°/48°	0 IN	0 IN	 Sunshine	82°/49°
Fri 8/24	73°/45°	0 IN	0 IN	 Mostly sunny; not as warm	82°/49°
Sat 8/25	72°/49°	0 IN	0 IN	 Sunshine and patchy clouds	82°/49°
Sun 8/26	69°/47°	0.45 IN	0 IN	 Rain and drizzle in the p.m.	81°/49°
Mon 8/27	67°/46°	0.12 IN	0 IN	 Cloudy, a couple of showers	81°/49°
Tue 8/28	72°/46°	0 IN	0 IN	 Sunshine; pleasant	81°/48°
Wed 8/29	71°/46°	0.05 IN	0 IN	 Partly sunny	80°/48°

Discussion with: See Construction Progress Meeting dated 8/23/18.**Construction Activities:**

1. Appears the contractor has installed the south end storefront framing. Contractor continues to install the blue wall paneling. Contractor has begun forming for sidewalk on the east side of the building.





2. **Photo looking at the front of building from what will be NW Terre View Drive.**



3. **Photo looking southerly at the front of building north end from what will be NW Terre View Drive.**





- 4. Appears the developer is in the process of preparing subgrade for gravel and curb installation.**



- 5. Appears although Walkers dirt work contractor has taken allot of material from the “hump” there has been no lowering of the temp access road.**





6. **Appears earthwork contractor is performing PR-49 scope of work, connection northeast gym downspout to storm sewer.**



7. **According to Walker Superintendent the mason is removing some discolored split faced CMU faces.**





8. It appears the Walker dirt work contractor has developed the northeast swale. Contractor appears to be using it for access to the south.



9. West side of building masons continue to lay brick veneer nearly topped of on the west elevation, still have the west half of the south elevation to do.





- 10. Walker has placed 1 Ball Wall and the second is formed, concrete will be placed today.**



- 11. Contractor appears to be spreading subgrade gravel for concrete sidewalk.**





- 12. South end of building.**
Masons have just set up scaffolding to begin moving up with brick veneer. Contractor continues to install the blue wall paneling.



- 13. Classroom Mockup of TV monitor in casework.**





- 14. Classroom with casework installation underway. Ceiling Grid installed light fixtures installed and HVAC supply/return grills installed.**



- 15. Classroom with casework installation underway. Ceiling Grid installed light fixtures installed and HVAC supply/return grills installed.**





- 16. Lower level main entrance:**
appears the contractor has
begun wall boarding the
elevator shaft.



- 17. Contractor continues**
plumbing of boilers and
pumps.





18. Contractor continues plumbing pumps.



**19. Area A upper level:
Contractor continues finishing joints in wall board. It appears many of the classrooms are done.**





- 20. Upper level main entrance:
appears the contractor has
begun wall boarding the
elevator shaft.**



- 21. Contractor spraying on
texture in upper level
corridors.**





22. It appears although the conduit for the fiber has been installed, neither conduit has been continues into the pull box yet.



Deficiencies: No issues noticed at this time.

Dan Gordon
Project Manager

