







**Project: PSD: Kamiak Elementary School****Date: August 30, 2018****Weather conditions:**

Date	Hi/Low	Precip	Snow	Forecast	Avg. HI / LO
Thu 8/30	74°/56°	0 IN	0 IN		80°/48°
Fri 8/31	72°/49°	0 IN	0 IN	 Mostly sunny; pleasant	80°/48°
Sat 9/1	73°/44°	0 IN	0 IN	 Plenty of sun; pleasant	79°/48°
Sun 9/2	75°/48°	0 IN	0 IN	 Mostly sunny; pleasant	79°/47°
Mon 9/3	74°/44°	0 IN	0 IN	 Mostly sunny; pleasant	79°/47°
Tue 9/4	73°/46°	0 IN	0 IN	 Partly sunny	78°/47°
Wed 9/5	76°/47°	0 IN	0 IN	 Clouds and sunshine; pleasant	78°/47°

**Discussion with:** See Construction Progress Meeting dated 8/30/18.**Construction Activities:**

1. The Developers contractor Debco is placing curbs on the west side of NEW Terre View Drive.





- 2. Looking north: Our contractor is complaining that the access to the temp road will be cut off with the new curb radius.**



- 3. Looking south: Notice trucks can make it around the curb cones. The curb when placed will not be to the cones. Walker will need to have Motley lower the entry (where the truck is at in this photo) and use that dirt to enlarge the area so low boy trailers can make the curve.**







- 4. It appears the Landscaping contractor is depositing dirt on the neighbor's property west of the temp road. Walker notified that they either need to get neighbors approval or get it removed ASAP.**



- 5. It appears the earthwork contractor is working on northwest retainage pond.**





6. **Masons have replaced face shells that were discolored.**



7. **Work on Stage proscenium continues.**







8. It appears finishing of wallboard continues.



9. Framing of soffits and wall boarding of walls in main entry continues.





- 10. Appears the earthwork contractor has begun placing topsoil on the west side of building.**



- 11. It appears finishing of wallboard continues.**







**12. Installation of casework in classrooms continues.**



**13. Appears the glass has been installed at the south entry.**





- 14. Landscaping contractor is installing field irrigation piping. See item 4 above.**



- 15. Appears painting or walls in corridor is nearly completed.**







**16. Contractor continues wallpaper installation, ceiling grid installation in classrooms.**



**17. Painting in progress.**





- 18. Contractor continues wallpaper installation, ceiling grid installation in classrooms.**



- 19. Appears the library roof has been installed.**







**20. Soffit and above lockers framing continues.**



**21. It appears the developer's contractor has placed curbing on the west side of NW Terre View Drive. They appear to be cleaning out the curb machine.**



**Deficiencies:** Contractor depositing dirt on neighbor's property. Needs to either be returned to Kamiak site or disposed of properly.

**Dan Gordon**  
Project Manager

