








**Project: PSD: Kamiak Elementary School****Date: August 8, 2019****Weather conditions:**

	Date	Hi/Lo	Precip	Snow	Forecast	Avg. HI / LO
THU	8/8	91°/58°	0 in	0 in	 Partial sunshine; hot	86°/51°
FRI	8/9	85°/56°	0.09 in	0 in	 Clouds and sun, a few showers	85°/51°
SAT	8/10	74°/51°	0.12 in	0 in	 Cooler	85°/51°
SUN	8/11	71°/49°	0 in	0 in	 Times of clouds and sun	85°/51°
MON	8/12	79°/51°	0 in	0 in	 Partly sunny; warmer	85°/51°
TUE	8/13	82°/54°	0 in	0 in	 Mostly sunny	85°/51°
WED	8/14	79°/52°	0 in	0 in	 Partly sunny	84°/51°

**Discussion with:** See Construction Progress Meeting minutes dated 8/8/19.**Construction Activities:**

1. Our neighbor developer has replaced cracked entrance apron panels at the fire lane.





2. Our neighbor developer has replaced asphalt and cracked entrance apron panels



3. Our neighbor developer has replaced the damaged asphalt. The two cracked entrance apron panels have been removed but not yet replaced.







4. Contractor stated this area has been reseeded and is now being watered.



5. ADA parking slots not yet restriped/corrected.







6. The city has cut the water meter cover east side of school near the road. Walker has committed to cutting the vertical pipe lower so the cover will flush out with surrounding area.



7. The city has cut the water meter cover round south end of school near the road. Walker has committed to cutting the vertical pipe lower so the cover will flush out with surrounding area.





**8. Contractor is working on the Punch List at the knuckle of the building.**



**Deficiencies: There is an ADA parking stripping error that needs to be fixed.**

**Dan Gordon**  
**Project Manager**

